

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – NABARD RIDF XXI – “Construction of bridge @ 1/9 Km on road from B.Thimmaipally to Ananthasagar up to Kondapur of Nizamabad District Border of Medak Mandal and AC in Medak District” – Est. cost an amount of Rs.60.00 lakhs” – Post facto Extension of Agreement Time up to 08.08.2018 without imposing any penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS) DEPARTMENT

G.O.Rt.No. 361

Dated: 08-07-2019.
Read:-

From the CE, PR, Hyderabad, Lr.No. AE/DEE-II/Medak/NABARDXX/EOAT/19,
Dt:06.05.2019.

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord post facto Extension of Agreement Time up to 08.08.2018 (364) days in respect of the work “Construction of bridge @ 1/9 Km on road from B.Thimmaipally to Ananthasagar upto Kondapur of Nizamabad District border of Medak Mandal and Assembly Constituency in Medak District” without imposing any penalty as the work is completed up to the sanctioned amount, and as the delay is not attributed to the contractor.

2. The Chief Engineer, Panchayat Raj, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

VIKAS RAJ
PRINCIPAL SECRETARY TO GOVERNMENT

To

The Chief Engineer, Panchayat Raj, Hyderabad.

Copy to:

The PS to Hon’ble M(PR,RD&RWS).
SF/SC.

//FORWARDED::BY ORDER//

SECTION OFFICER